

Foothill Reserve Schedule

Estimated Start Date -10/28

Order playground – 13 weeks once ordered to arrive on the project

Stake project – 1 day

Salvage – 5 days

Grading – 10 days

Electrical – 12 day

Irrigation – 10 days

Planting – 6 days

Concrete – 40 days

Playground – 10 days

Rubber for playground – 5 days

Fence area – 5 days

Turf installation – 10 days

Acrylic for courts – 5 days

It does not include federal holidays.

5-day allowance for inclement weather

This schedule is for Working days – Monday through Friday